# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the Work | Development of Secondary and Tertiary drains at ward no 12 Shetty halli, in Shettyhalli Sub division |
| 2 | Sanctioned Estimate No. and date | EE/DD/AS/146/17-18 dt: 26/09/2017<br>CE/TS/196/17-18 dt: 06/09/2017 |
| 3 | Head of Account which is chargeable | P 3110 14th Finance |
| 4 | Instrument Order No. and date | EE/DD/No/128/17-18 dt: 18/12/2017 |
| 5 | Name of Contractor | Sri Kumar B.J |
| 6 a | Time Stipulated for Completion of Work | 90 days |
| b | Delay in ~~Exculpation~~ Execution of Work | 44 days |
| 7 | Measurement recorded in | 589/17-18 Pg No 58809 to 58818 |
| 8 | Check Measurement of the Asst | Suresh Devatharaj |
| 9 | Name of the office/official in charge of the work | AEE, Shettyhalli Sub Division |
| 10 | a) Asst. Eng/Junior Engineer | Suresh Devatharaj |
| | b) Asst. Executive Engineer | Jayalingappa B.L |

| Sanctioned Estimated Amount | Amount Claims as per actually Vide as per bills | Excess | Savings |
|---|---|---|---|
| Rs: 1,00,00,000/- | Rs. 99,92,311.50 | — | Rs. 7688/- |

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
WARD NO.12

ASST.EXECUTIVE ENGINEER
SHETTYHALLI SUB DIVISION

EXECUTIVE ENGINEER
DASARAHALLI DIVISION

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Executive Engineer
Dasarahalli Division, Bangalore-57

Scanned by CamScanner